

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

PRED – Chittoor District – Heritage Corridor Project- "Providing Infrastructure amenities to Sri.Pallikondeswara Swamy Temple at Surutpalli village Chittoor District"- Extension of Agreement Time – Permission accorded -Orders – Issued.

= = = = =
PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.IA) DEPARTMENT

G.O.Rt.No. 1873

Dated:21-12-2011.

Read the following:

From the CE, PR, Hyderabad, Lr. No. AEE2/ DEE1/CE(PR)/
HCP/Surutpalli/CTR /2011, Dt.02.11.11.

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter read above Government after careful examination of the proposal hereby accord post facto Extension of Agreement Time up to 30.9.2011 (228days) without imposing Penalty as the delay is not attributed to the contractor due to delay in handing over the site by Endowment Department, due to heavy rains and modification of designs and drawings for the work "Providing Infrastructure amenities to Sri.Pallikondeswara Swamy Temple at Surutpalli village, Chittoor Dist.,"

2. The Chief Engineer Panchayat Raj, Deptt., Hyderabad shall take necessary action according

3. A copy of this order is available on the internet and can be access at the address: **www.ap.gov.in/goir**.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer (PR),
Panchayat Raj Deptt.,
Hyderabad.

Copy to:

The Superintending Engineer,
Panchayat Raj Deptt., Chittoor District.,
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER